



COMPLETION REPORT

1	Name of the work	Reserve fund for emergency work in ward no. 13 (Desilting of Secondary Drain & Construction of RCC Drain at Kalyanagara in 2nd cross near Karimariyamma Temple, Pipeline Road, in ward No. 13, in Shettyhalli Sub-Division)		
2	Sanctioned Estimate No. & Date	JC/011/AS/898/13-14/4.3.2014		
3	Head of Account which is chargeable	P1771 ROW Rural Works.		
4	Instrument Order NO. & Date	EE/DD/NO 147/14-15/28.7.14		
5	Name Of Contractor	Technical Manger(west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.		
6	Time Stipulated for Completion of work	90 days. From start order dt.		
a				
b	Delay in Exculpation of Work	- No delay		
7	Measurement recorded in	840/13-14 @ 83 927.931		
8	Check Measurement of the Asst	30.8.2014.		
9	Name of the office/official in charge of the work	AEC (SSD)		
10	a) Asst. Eng/junior Eng	Nagbhashan. G. A.E.		
	b) Asst. Exe Engineer	Rama chandra murthy AEE.		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
10.000000 = 10000000		10000000	1.000000	

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER - 3
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57


ಮುಖ್ಯ ಅಭಿಯಂತರರು

ಬಹುಮಾನದ ಮಹಾನಗರ ಪಾಲಿಕೆ